

QA/QC Handover VKE Team – STB1A Linz, Austria

TSL Quality Manager: Chris Ashby

Contact: Chris.Ashby@tslprojects.com (+44 7940 388 350)

TSL Underground Services PM: Iuri Samoliuk

Contact: Iurii.Samoliuk@tslprojects.com (+43 676 855 768 207)

TSL Concrete Works PM: Tom O'Neill

Contact: Tom.ONeill@tslprojects.com (+31 629 018 588)

VKE Concrete Works PM: Anya White

Contact: a.white@vkegroup.com (+44 7507 530 376)

VKE Underground Services PM: Imran Kakar

Contact: i.kakar@vkegroup.com (+44 7880 496 221)

1. BENCHMARKS (FIRST OF KIND – FOK)

1.1 Booking Procedure

- All Benchmarks (FOKs) must be booked **via email to Chris Ashby at least 48 hours before commencement of works.**
- This advance notice is required to allow **PMC confirmation and coordination.**
- Works must not commence without proper booking and confirmation.
- Early planning is mandatory to avoid delays.

1.2 FOK Checklist Forms (Google ACC)

- All FOK checklist forms are available on **Google ACC** as per the list below.

BENCHMARK-TSL-Separator Installation	405
BENCHMARK-TSL- Pile Cropping	406
BENCHMARK-TSL- Internal Slab, Blinding, Insulation & Waterproofing	416
BENCHMARK-TSL-Pile Capping	407
BENCHMARK-TSL- Drainage, Gullies & Gratings	438
BENCHMARK-TSL-FW & SW Pumping Station	403
BENCHMARK-TSL- Cement Board Installation	436
BENCHMARK - TSL - Industrial Water Duct Install	257
BENCHMARK-TSL- Telecoms & Fibre Duct Installation.	279
BENCHMARK-TSL- MV Duct Installation	280
BENCHMARK-TSL- Surface Water Duct Install	248
BENCHMARK-TSL-Foul Water Duct Installation	181
BEN-TSL- Pre Cast Chamber	133

- The correct form must be selected based on the relevant **area, system, or work activity.**
-

1.3 Required Documentation Within the FOK Form

Each FOK form must be fully completed and include:

- Relevant project specifications
 - Approved technical submittals
 - ITP (Inspection and Test Plan)
 - RAMS (Risk Assessment & Method Statement)
 - IFC drawings
 - Lifting plan (if applicable)
 - Markups
 - All references listed on the Basic Information page
 - Incomplete forms will delay approval and may result in rejection.
-

1.4 Section 1.2 – Scope, Purpose & Acceptance Parameters

Under Item 1.2 (“Scope, Purpose & Acceptance Parameters”), you must describe:

- What is being constructed.
 - How it will be constructed.
 - What standard it will be measured against.
 - Clarity and technical accuracy with Specs and IFC Drawings are essential.
-

2. CHECKLIST FORMS & INTERNAL TRACKING

2.1 Google ACC Forms

- All checklist forms are pre-created in **Google ACC Forms**.
 - Forms must be completed according to the relevant area, system (drainage/electrical), Chamber or Manhole, Concrete works (pile cap or external slabs)
 - Ensure all sections are properly filled before submission.
-

2.2 Internal Tracking Sheet

- Location: **VKE Shared Folder → 31. Quality → STB1A CHECKLIST MAP → CHECKLIST TRACKS (Excel Sheet)**
- This Excel sheet provides an overview of: Chamber/Manhole/Pipe/Duct location, Form number, Installation status, Test attachment status.

- **QA Engineers Responsibilities:** Add the installation date. Once the formation level compaction test is uploaded on ACC: Tick the corresponding column in the Excel tracking sheet.
 - This sheet is used for internal monitoring and must be kept updated at all times.
-

2.3 Photo Documentation

- All photos uploaded to ACC must: Be clearly labelled. Identify the location. Identify the activity performed. Be understandable to the client and third parties.
 - Photos serve as contractual evidence. Unclear or unlabelled photos may create disputes in the future.
-

3. TESTING REQUIREMENTS

3.1 Air Testing (Drainage up to 750mm)

- Be carried out before backfilling.
 - Be carried out after backfilling.
 - Be witnessed by TSL.
 - **QA Engineers Coordination Procedure:**
 - Notify TSL in advance via the TSL Engineers' WhatsApp group.
 - Align timing to ensure they can witness the test.
 - Attach photographic evidence under Item 2.7 of the relevant ACC form.
 - Testing conducted without proper witness coordination may not be accepted.
-

3.2 Compaction Testing

- Minimum Requirements: Formation level minimum 32 MPa (U.N.O.); First backfill layer (warning tape level) testing also required.
 - Coordinate with TSL team to witness the test.
 - Test results must be addressed to TSL; Be uploaded to the relevant ACC work form; Be reflected in the internal tracking sheet.
 - Testing documentation must be complete and traceable.
-

4. QUALITY INSPECTIONS

4.1 Delivery Inspections

- The following items must be inspected upon delivery to site: Precast elements; Reinforcement bars (rebars); All critical materials.
- Inspection must be recorded in the VKE Quality Form before installation.

- No material should be installed without inspection record.
-

4.2 UGS (Underground Services) Inspections

- UGS inspections must: Follow IFC drawings strictly; Include all required measurements; Be properly recorded; Be uploaded to ACC.
 - Accuracy and completeness are mandatory.
-

4.3 Concrete Works Inspections

- Concrete inspections must comply with: Reinforced Concrete (RC) details; Reinforced Concrete (RC) details; Waterproofing details
 - All inspections must be recorded under the relevant ACC Form.
-

4.4 Weekly Quality Walk

- PMC and TSL conduct a weekly quality walk.
 - VKE will be invited to attend.
 - The walk usually takes place on Thursday, subject to PMC availability.
 - The confirmed date will be communicated separately.
 - Attendance is required when invited.
-

IMPORTANT PRINCIPLES

- No FOK approval = No continuation of repetitive works.
- No documentation = No acceptance.
- All works must be traceable through forms, photos, and test results.
- Internal tracking must always be updated.
- Always coordinate before testing.
- Progress Markup of works should be sent in a weekly basis to all VKE project managers, Andrew a.yates@vkegroup.com (Quantity Surveyor), Aashina a.anand@vkegroup.com & Rafael Vieira r.vieira@vkegroup.com